



IONA McGREGOR FIRE DISTRICT

FIRE PREVENTION

15961 WINKLER ROAD
FORT MYERS, FLORIDA 33908

PREVENTION OFFICE: (239) 425-9336
FAX: (239) 433-2673



Checklist for inspections – Make sure these inspections are scheduled at least 5 business days prior to the inspection being needed. Fax request page below.

Underground fire line inspection

Rough and hydro on sprinkler piping

Final on sprinkler system

Firewall inspection – first layer

Firewall inspection – second layer

Firewall/Fire lid – Stencil fire wall “Fire Wall – _____ (1,2,3, or 4) hour rating and UL design number. Example UL419.

Fire stopping inspection – Have stopping book with UL cut sheets at site

Rough wire inspection for fire alarm

Duct detector/Air velocity test

Final inspection of fire alarm

Final inspection of fire alarm monitoring

Flammable liquid storage tank inspection

Hood and suppression system (for cooking)

Propane gas line inspection under ground (unburied) pipe hydro.

Propane gas above ground inspection.

Natural gas above ground inspection

Final inspection and pump performance of fire pump to be completed with pump manufacturer representative

Final inspection of elevator

Final inspection of generator

Final inspection of fire dampers after test and balance of HVAC

Final building inspection

Inspection Request Form

Fax five days before requested date of inspection

Contractor:

Contact Numbers:

Fax Number:

Project Name:

Address:

Permit Number:

Type of Inspection

Requested: Date and Time